COMPLETION REPORT

	Name of Work	:	**PROVIDING CC ROAD AND IMPTS. TO DRAIN AT 2ND A MAIN, IN BAHUBALI NAGARA IN WARD NO 16**
2.	Sanctioned Estimate No. & Dt	:	202/2013-14 dt 30.10.2013
3.	Head of Account which is Chargeable	:	016-14-000014
4.	Work Order No. & Dt	:	078/2014-15
5.	Name of Contractor	:	**SRI. RAGHAVENDRA B**
6a.	Time stipulated for completion of work	:	
b.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No.....3651.....
8.	Check measurement of the Asst.	:	M.B. No.....3651.....Page No....365014 to Page No...365018
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	
	incharge of the work	:	
10.	a) Asst. Engineer		Nagaraja-M.
	b) Asst. Exe. Engineer		Rudravadi

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.00 lakhs	1st Bill = 999465.00 Final Bill = 1098830.00	— (4.93%)	

(a) Certified that the above work has been completed within the Stipulated time noted in entrustment Order.
(b) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
(c) Certified that the above work has been executed the Contractor Satisfactorily in accordance with the Specification as entrusted in the agreement.

Asst. Engineer

AE/JE, BBMP

Asst. Exe, Engineer,

Bruhat Bangalore Mahanagara Palike.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಿಭಾಗ